

NGN Project Status on May 3rd 2017

Summits Conversion

The image part with relationship ID 102 was not found in the file.

Activity this week	Activity next week	Milestones	Progress	Status 58%
<ul style="list-style-type: none"> ✓ Overview - May 15-19 UCM CatNet NGN conversion at Summits dorms ✓ ResNet POC completed prior to deployment of 1st housing conversion. ✓ Brocade network gear and UPS racked and stacked offsite. ✓ Updated all Aruba controllers ✓ Installed new AP335 and validated working on production network • Review new WAP locations & cabling requirements • Locate all installed WAPs and map them • Document all inventory received • Update Aruba Airwave code 	<ul style="list-style-type: none"> • Final configurations to router & switches • Dry-run test • Provision WAPs • Code freeze • Charging & testing UPS batteries • Final port mapping 	Communication Strategy	In progress	90%
		Discovery	Complete	100%
		Port Mapping	Complete	100%
		Design & BOM	Complete	100%
		Procurement	Complete	100%
		Staging & Playbook Review	In progress	90%
		Dry Run Test	Not started	0%
		Implementation & Documentation	Not started	0%
		Test & Acceptance	Not started	0%
		Punch List Created	Not started	0%

Risks/Issues	Mitigation/Resolution	Key Meetings
--------------	-----------------------	--------------

New wireless design provides better signal and bandwidth & will require a second activation phase to install additional cables to comply with the design	We are creating a cabling schedule with housing management to lead the RFP process. Electrical contractors will complete the phase 2 wiring this summer break.	<ul style="list-style-type: none"> ▪ This Weekly update will move to 1:15pm next week to accommodate the regular housing staff meeting
--	--	---

	On Track		Off track – Potential impacts
--	-----------------	--	--------------------------------------

	Not Started		Off Track – Milestone impacted
--	-------------	--	--------------------------------

	Completed		
--	-----------	--	--