

NGN Weekly Project Status 31st May 2017

Sierra Terraces Conversion (Jun 12th - 19th)

Activity this week		Activity next week		Milestones		Status		67%	
<div>✓ Final configuration</div> <div>✓ Brocade & Wi-Fi gear staged</div> <div>✓ UPSs & PDUs staged</div> <div>✓ Review of WAP installation locations</div> <div>✓ Locate all installed WAPs and map them</div> <div>✓ Create build-to documentation</div> <div>✓ Update code versions</div> <div>✓ Charging and testing UPS</div> <div>✓ Installing configuration templates</div> <div>✓ Testing & charging UPS</div> <div>✓ Provision & label WAPs</div> <div>✓ Dry run test</div>		<div>➤ Final port map review</div> <div>➤ IDF lock down</div> <div>➤ Code freeze</div>		Communication Strategy		Completed			100%
				Discovery		Completed			100%
				Port Mapping		Completed			100%
				Design & BOM		Completed			100%
				Procurement		Completed			100%
				Staging & Playbook Review		On track			90%
				Dry Run Test		On track			75%
				Implementation & Documentation		Not started			0%
				Test & Acceptance		Not started			0%
				Punch List Created		Not started			0%
Risks/Issues		Mitigation/Resolution		Key Meetings					
The new wireless design provides better signal strength and speed. It requires a second activation phase to install additional cable to comply with the design.		Housing management/facilities to initiate an RFP process. Electrical contractors will complete the phase 2 wiring this summer break.							
	On Track				Off track – Potential impacts				
	Not Started				Off Track – Milestone impacted				
	Completed								