

NGN Weekly Project Status 7th June 2017

Sierra Terraces Conversion (Jun 12th - 19th)

Activity this week	Activity next week	Milestones	Status	70%
<ul style="list-style-type: none"> ✓ Provision and test Aruba WAPs ✓ Dry run test ✓ Stage new equipment at Sierra Terraces ✓ Contractor walk-through for cabling RFP 	<ul style="list-style-type: none"> ✓ Demo the existing network stacks ✓ Install NGN Brocade and Aruba ✓ Test & Acceptance ✓ Phase 2 Cabling proposals due Friday 	Communication Strategy	<i>Completed</i>	100%
		Discovery	<i>Completed</i>	100%
		Port Mapping	<i>Completed</i>	100%
		Design & BOM	<i>Completed</i>	100%
		Procurement	<i>Completed</i>	100%
		Staging & Playbook Review	<i>Completed</i>	100%
		Dry Run Test	<i>Completed</i>	100%
		Implementation & Documentation	Not started	0%
		Test & Acceptance	Not started	0%
		Punch List Created	Not started	0%

Risks/Issues	Mitigation/Resolution	Key Meetings
--------------	-----------------------	--------------

The new wireless design provides better signal strength and speed. It requires a second activation phase to install additional cable to comply with the design.	Housing management/facilities to initiate an RFP process. Electrical contractors will complete the phase 2 wiring this summer break.	
---	--	--

On Track	Off track – Potential impacts
----------	-------------------------------

Not Started	Off Track – Milestone impacted
-------------	--------------------------------

Completed	
-----------	--