

Saturday Status Report 8th July 2017

Valley Terraces Conversion (July 8th - 14th)

Completed Today	Planned for Tomorrow	Milestones	Status	72%
<ul style="list-style-type: none"> ✓ REMOVED – ✓ 20 Cable managers, ✓ 4 switches, ✓ 1 UPS, ✓ 1 Pod ✓ INSTALLED ✓ Terrace Center – BDF Complete with Brocade MLXe cluster up and working as designed! ✓ Terrace Center – Brocade wired network is working ✓ Yablokoff-Wallace Dining Center – Brocade wired network is working 	<ul style="list-style-type: none"> ✓ Wireless Phase 1 in Dining ✓ Wireless Phase 1 in Terrace Center ✓ Madera Wired Implementation ✓ Stanislaus Wired Implementation ✓ Kern Wired Implementation ✓ Kings Wired Implementation 	Communication Strategy	<i>Completed</i>	100%
		Discovery	<i>Completed</i>	100%
		Port Mapping	<i>Completed</i>	100%
		Design & BOM	<i>Completed</i>	100%
		Procurement	<i>Completed</i>	100%
		Staging & Playbook Review	<i>Completed</i>	100%
		Dry Run Test	<i>Completed</i>	100%
		Implementation & Documentation	<i>In progress</i>	15%
		Test & Acceptance	<i>Not Started</i>	0%
		Punch List Created	<i>Not Started</i>	0%

Risks/Issues	Mitigation/Resolution	Key Meetings
--------------	-----------------------	--------------

NGN Phase 2 cabling is on track to start July 11 th and conclude August 16 th – barring any unexpected building construction challenges.	Any Phase 2 installations in occupied dorm rooms that cannot be completed before August 19 th will be rolled over to the December winter break.	
--	--	--

On Track	Off track – Potential impacts
----------	-------------------------------

Not Started	Off Track – Milestone impacted
-------------	--------------------------------

Completed	
-----------	--