

NGN Project Status – Rec & Wellness (21st April 2017)

Reported 12th April 2017

Activity this week	Activity next week	Milestones	Progress	Status 60%
<ul style="list-style-type: none"> ✓ Overview - UCM CatNet NGN Wi-Fi and LAN for all students, faculty, and staff ✓ All key network switch inventory received. ✓ New Brocade network distribution core and access layer network switches are racked and stacked, up and running at offsite staging area. ✓ All standard NGN configurations complete. ✓ NGN Dry-run test complete. 	<ul style="list-style-type: none"> ✓ Hybrid wireless configuration ✓ Configuration and testing hybrid wireless ✓ Charging & testing UPS ✓ Final port mapping - comparison ✓ Ordered 3 master keys for Network team ✓ Planning continues for future buildings AOB, & Residences (Summit, Valley Terraces & Sierra Terraces) ✓ Delivery scheduled for remaining parts 	Communication Strategy	Complete	100%
		Discovery	Complete	100%
		Port Mapping	Complete	100%
		Design & BOM	Complete	100%
		Procurement	Complete	100%
		Staging & Playbook Review	Complete	100%
		Dry Run Test	Complete	0%
		Implementation & Documentation	Complete	0%
		Test & Acceptance	Complete	0%
		Punch List Created	Complete	0%

Risks/Issues	Mitigation/Resolution	Key Meetings
--------------	-----------------------	--------------

Due to a Saturday banquet in the Gym a staggered install schedule will be followed requiring a parallel network connection for legacy wireless on Saturday	We installed a hybrid solution in COB1 to enable testing and troubleshooting NGN and Legacy network issues at the HelpDesk. We will replicate this temporarily with an Extreme Networks legacy access layer switch connecting the remaining legacy WAPs.	Weekly NGN status report on Zoom
--	--	----------------------------------

	On Track		Off track – Potential impacts
--	-----------------	--	--------------------------------------

	Not Started		Off Track – Milestone impacted
--	-------------	--	--------------------------------

	Completed		
--	-----------	--	--